

Monthly emergency light and exit sign test

30-second functional test per NFPA 101. Initial each box when the item passes.

BUILDING

UNIT ID / LOCATION

YEAR

Check	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Test button held 30 seconds: all lamps stay on												
Heads aimed at the exit path												
Charging / power indicator on												
Exit sign letters lit and readable												
No physical damage, unit secure on the wall												
Nothing blocks the light or the sign												